

Manufacturer: **ALTERNATE HEATING**
Job # **G104711998**

Model: SEZ10
Run 4

Page 17 of
Date 9-24-21
Tech Ken Slaton
46

DILUTION TUNNEL PARTICULATE SAMPLER DATA

FILTER TYPE: Gelman 47mm A/E

Pre-test Weight Record		SYSTEM 1			SYSTEM 2			SYSTEM 3			Temp	Humidity
		Probe & Housing Number	Front Filter + gasket Number	Back Filter + gasket Number	Probe & Housing Number	Front Filter + gasket Number	Back Filter + gasket Number	Probe & Housing Number	Front Filter + gasket Number	Back Filter + gasket Number		
Date	Time										°F	%
3-21	5:45A	92.6027	3.2631	3.3608	92.4475	3.3389	3.3459	92.3325	3.3008	1.8296	82.2	30.1
24-21	6:30A	92.6026	3.2631	3.3007	92.4474	3.3389	3.3459	92.3325	3.3008	1.8296	82.0	30.7
NA	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____
NA	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____
NA	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____
NA		Total:	6.5638		Total:	6.6848		Total:	5.1304		NA	NA

[illegible]

Dry Down Weight

[illegible]

Manufacturer: Alternate Heating Systems
Job #G104711998
Reviewer:

Model: SE210
Run 4

Page 27 of 27
Date 9-24-21
Tech. [Signature]

Pre/Post Checks

Moisture Meter Calibration Check:

Time: <u>6:30A</u>	X: <u>✓</u>	Y: <u>✓</u>	12: <u>✓</u>	22: <u>✓</u>
--------------------	-------------	-------------	--------------	--------------

Pre-Test

Post-Test

Facility Conditions:

Air Velocity

Smoke Capture Check

<u>0</u> fpm	<u>0</u> fpm
<u>✓</u>	<u>✓</u>

Wood Heater Conditions:

Date Wood Heater Stack Cleaned

Date Dilution Tunnel Cleaned

Induced Draft Check

Tunnel Velocity

<u>9-20-21</u>	
<u>9-20-21</u>	
<u>✓</u>	<u>✓</u>
<u>0.118</u>	<u>0.116</u>

Pitot Leak Check:

Side A

Side B

<u>✓</u>	<u>✓</u>
<u>✓</u>	<u>✓</u>

Temperature System:

Ambient (65° - 90°F)

<u>80.03</u> °F

Proportional Checks:

CO Analyzer Drift Check

CO₂ Analyzer Check

O₂ Analyzer Check

Thermocouple check

<u>✓</u>
<u>✓</u>
<u>✓</u>
<u>✓</u>

Sampling Train ID Numbers:

Probe

Filter Front

Filter Back

Filter 5G-3 (<90°F)

Train 1	Train 2	Train 3
<u>10</u>	<u>A</u>	<u>B</u>
<u>19</u>	<u>21</u>	<u>23</u>
<u>20</u>	<u>22</u>	<u>24</u>
<u>—</u>	<u>—</u>	<u>—</u>

Pre-Test Scale Audit

Manufacturer: Alternate Heating Systems

Model: SE210

Job #G104711998

Run 4

Reviewer:

Page 37 of 37
 Date 9-24-21
 Tech. [Signature]

Scale Type	Audit Weight	Measured Weight
Platform	<u>25.00</u> lbs., Class F	<u>25.00</u> lbs.
Wood	<u>10.00</u> lbs., Class F	<u>10.00</u> lbs.
Analytical	<u>100.000</u> mg, Class S	<u>100.000</u> mg.

LIMITS OF WEIGHT RANGES

ANALYTICAL SCALE: 50%-150% of dry filter weight, ± 0.1 mg

PLATFORM SCALE 20%-80% of ideal test load weight, ± 0.1 lbs. or 1%

WOOD SCALE 20%-80% of ideal test load weight, ± 0.1 lbs. or 1%

Manufacturer: Alternate Heating Systems Model: SE210
Job #G104711998 Run 4
Reviewer:

Page 47 of 47
Date 9-24-21
Tech [Signature]

SAMPLING EQUIPMENT CHECK OUT

Leakage Checks Tunnel Samplers

	SAMPLE 1		SAMPLE 2		SAMPLE 3	
Unplugged Flow Rate = .25cfm	Pre-Test	Post-Test	Pre-Test	Post-Test	Pre-test	Post Test
Vacuum (inches Hg.)	<u>10⁻²</u>	<u>10⁻²</u>	<u>10⁻²</u>	<u>10⁻²</u>	<u>10⁻²</u>	<u>10⁻²</u>
Final 1 minute DGM (ft ³)	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>
Initial 1 minute DGM (ft ³)	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>
Change (C) (ft ³)	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>
Allowable leakage .04 x Sample rate or .02cfm	0.0100	0.0100	0.0100	0.0100	0.0100	0.0100
Check OK	<u>✓</u>	<u>✓</u>	<u>✓</u>	<u>✓</u>	<u>✓</u>	<u>✓</u>

Leakage Checks Flue Gas Sampler

	Pre Test	Post Test
Plugged Probe		
Vacuum (inches Hg.)	<u>10⁻²</u>	<u>10⁻²</u>
Rotometer Reading (mm)	<u>0</u>	<u>0</u>
Flow Rate (CFM)	<u>0</u>	<u>0</u>
Allowable (.04 x Sample Rate)	<u>.04</u>	<u>.04</u>
Check OK	<u>✓</u>	<u>✓</u>

Manufacturer: Alternate Heating Systems

Model: SE210

Job #G104711998

Run 4

Reviewer:

Page 57 of 57
Date 9-24-21
Tech. [Signature]

CONTINUOUS ANALYZERS

Pre-Test (Adjust and Record)

	ZERO		SPAN		CAL. (Record Only)	
CO ₂	<u>0</u>	<u>0</u>	<u>24.92</u>	<u>24.92</u>	<u>11.99</u>	<u>11.99</u>
CO	<u>0</u>	<u>0</u>	<u>7.16</u>	<u>7.748</u>	<u>4.01</u>	<u>4.00</u>
O ₂	<u>0</u>	<u>0</u>	<u>20.89</u>	<u>20.89</u>	<u>10.00</u>	<u>10.01</u>
	Actual	Should Be	Actual	Should Be	Actual	Should Be

Post Test (Record Only)

	Zero	Span	Cal.	Zero Drift	Span Drift	Cal. Drift	OK?	Not OK*
CO ₂	<u>0.02</u>	<u>24.79</u>	<u>11.94</u>	<u>.02</u>	<u>.13</u>	<u>.5</u>	<u>✓</u>	<u>NA</u>
CO	<u>-0.07</u>	<u>7.37</u>	<u>3.76</u>	<u>-07</u>	<u>.39</u>	<u>.25</u>	<u>✓</u>	<u>NA</u>
O ₂	<u>-0.01</u>	<u>20.79</u>	<u>9.92</u>	<u>.01</u>	<u>.10</u>	<u>.08</u>	<u>✓</u>	<u>NA</u>

* Greater than ± 5% of the range used.

Manufacturer: Alternate Heating Systems
Job #G104711998
Reviewer:

Model: SE210
Run 4

Page 47 of 47
Date 9-24-21
Tech. [Signature]
[Signature]

TEST DATA LOG

RAW DRY GAS METER READINGS

	System 1	System 2	System 3
Final (ft ³)	43.55	43.54	8.51
Initial (ft ³)	0	0	0

AMBIENT CONDITIONS

	Start	End
Barometer. (inches Hg)	28.94	28.80
Ambient (°F)	82.0	86.5
Humidity (%)	30.7	29.8

Manufacturer: Alternate Heating Systems

Model: SE210

Job #G104711998

Run 4

Reviewer:

Page 77 of 77

Date 9-24-21

Tech. [Signature]

COMMENTS

6:08 AM, UNIT CLEANED, SCALE TARED,	
78 lbs of COAL BED AND PRETEST ADDED.	
6:40 AM, UNIT STIRRED	
7:05 AM, UNIT STIRRED	
8:10 AM, ADDED 5 lbs of WATER.	
8:29 AM, UNIT STIRRED	
8:48 AM, TEST STARTED	
1:54 PM, TEST COMPLETE.	
	TEST LOAD CONFIGURATION NA